CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/CEMENT/2016-17 Date: 08.09.2016

TEST REPORT ON CEMENT

* CUSTOMER	:	**Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
*AGENCY	:	**Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
*NAME OF THE WORK	:	Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
REFERENCE	:	EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
SAMPLE ID	:	Cement
SAMPLE RECEIVED ON	:	06.09.2016
PERIOD OF TESTING	:	06.09.2016 to 08.09.2016

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	27.50 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	150 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	485 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/SAND-Gradation/2016-17 : 08.09.2016

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES (MANUFACTURED SAND)

* Customer	: **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
* Agency	: **Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
* Name of Work	: Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	: EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
Technical Reference	: IS : 2386 Part 1 - 1963 RA-2007
Sample ID	: Fine Aggregates
Sample Received on	: 06.09.2016
Date of Testing	: 08.09.2016

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	93.70	90-100	90-100	90-100	95-100
2.36	82.50	60-95	75-100	85-100	95-100
1.18	60.00	30-70	55-90	75-100	90-100
600 Micron	28.50	15-34	35-59	60-79	80-100
300 Micron	10.00	5-20	8-30	12-40	15-50
150 Micron	5.30	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/AGG/GR/2016-17 : 08.09.2016

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

* Customer	: **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
* Agency	: **Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
* Name of Work	: Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	: EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
Technical Reference	: IS : 2386 Part 1 -1963 RA-2007
Sample ID	: Coarse Aggregates (40mm)
Sample Received on	: 06.09.2016
Date of Testing	: 08.09.2016

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	98.10	95-100	85-100
20	38.50	30-70	0-20
10	16.00	10-35	0-5
4.75	3.60	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/AGG/GR/2016-17 : 08.09.2016

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

* Customer	: **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
* Agency	: **Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
* Name of Work	: Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	: EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
Technical Reference	: IS : 2386 Part 1 -1963 RA-2007
Sample ID	: Coarse Aggregates (20mm)
Sample Received on	: 06.09.2016
Date of Testing	: 08.09.2016

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS :383-1970 (RA- 2007)	
		Graded	Single Sized
40	100	100	100
20	95.70	95-100	85-100
10	33.20	25-55	0-20
4.75	3.80	0-10	0-5

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laborator
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

VIDYARANI P.K.
Technical Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ
BSCIC
ISO 9001 REGISTERED

Job No.: CTCE/BBMP/CNSM/W.No.01/STEEL/2016-17 12.09.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
Agency	:	**Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
Name of the Work	:	Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	:	EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
Date of Test	:	12.09.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	8	0.40	510	552	13.05	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ
BSCIC
ISO 9001 REGISTERED

Job No.: CTCE/BBMP/CNSM/W.No.01/STEEL/2016-17 12.09.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
Agency	:	**Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
Name of the Work	:	Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	:	EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
Date of Test	:	12.09.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	10	0.62	513	556	13.20	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathinagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/CNSM/W.No.01/STEEL/2016-17 12.09.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
Agency	:	**Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
Name of the Work	:	Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	:	EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
Date of Test	:	12.09.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	12	0.89	515	558	13.35	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ
BSCIC
ISO 9001 REGISTERED

Job No.: CTCE/BBMP/CNSM/W.No.01/STEEL/2016-17

12.09.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
Agency	:	**Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
Name of the Work	:	Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	:	EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
Date of Test	:	12.09.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	16	1.58	520	563	13.50	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
⇒ Any Query regarding the report must be reported within 30 days from the date of testing

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/CNSM/W.No.01/STEEL/2016-17 12.09.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
Agency	:	**Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
Name of the Work	:	Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	:	EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
Date of Test	:	12.09.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	20	2.47	525	569	13.65	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory
An ISO 9001:2008 Certified Company
NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/CNSM/W.No.01/STEEL/2016-17 12.09.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
Agency	:	**Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
Name of the Work	:	Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	:	EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
Date of Test	:	12.09.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	25	3.85	528	572	14.80	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.
⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.
⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

Civil-tech Consultants & Engineers
#23/14, 7th Cross 3rd Stage 4th Block,
Shakthi Ganapathinagar,
Basaveshwaranagar, Bangalore-560 079.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/CUBE/2016-17 27.09.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

***Customer** : **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.

***Agency** : **Mr. C.N.S. Murthy,**
No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.

***Name of the work** : Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.

Reference : EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016

***Sample ID** : Footing Concrete (South East Toilet)

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

***Grade of Concrete** : M_{25}

Compressive Strength as on : 28th day

Sample Received on : 27.09.2016

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	30.08.2016	27.09.2016	8.269	602.4	26.77
2	30.08.2016	27.09.2016	8.378	616.2	27.39
3	30.08.2016	27.09.2016	8.415	626.8	27.86

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/CUBE/2016-17 02.12.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

***Customer** : **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.

***Agency** : **Mr. C.N.S. Murthy,**
No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.

***Name of the work** : Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.

Reference : EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016

***Sample ID** : Roof Concrete - Ground Floor (South East Toilet)

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

***Grade of Concrete** : M_{25}

Compressive Strength as on : 28th day

Sample Received on : 02.12.2016

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	04.11.2016	02.12.2016	8.295	596.7	26.52
2	04.11.2016	02.12.2016	8.374	612.5	27.22
3	04.11.2016	02.12.2016	8.415	620.8	27.59

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

Asst. Executive Engineer
Project Division
Yelahanka
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/CUBE/2016-17 02.12.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

***Customer** : **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.

***Agency** : **Mr. C.N.S. Murthy,**
No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.

***Name of the work** : Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.

Reference : EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016

***Sample ID** : Roof Concrete - Ground Floor (South East Toilet)

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

***Grade of Concrete** : M_{25}

Compressive Strength as on : 28th day

Sample Received on : 02.12.2016

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	04.11.2016	02.12.2016	8.252	601.2	26.72
2	04.11.2016	02.12.2016	8.367	617.4	27.44
3	04.11.2016	02.12.2016	8.415	625.7	27.81

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/CUBE/2016-17 21.01.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

***Customer** : **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.

***Agency** : **Mr. C.N.S. Murthy,**
No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.

***Name of the work** : Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.

Reference : EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016

***Sample ID** : Roof Concrete - First Floor (South East Toilet)

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

***Grade of Concrete** : M_{25}

Compressive Strength as on : 28th day

Sample Received on : 21.01.2017

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	24.12.2016	21.01.2017	8.257	605.8	26.92
2	24.12.2016	21.01.2017	8.369	617.4	27.44
3	24.12.2016	21.01.2017	8.412	629.3	27.97

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/CUBE/2016-17 21.01.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

***Customer**	: **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
***Agency**	: **Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
***Name of the work**	: Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	: EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
***Sample ID**	: Roof Concrete - First Floor (South East Toilet)
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
***Grade of Concrete**	: M_{25}
Compressive Strength as on	: 28th day
Sample Received on	: 21.01.2017

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	24.12.2016	21.01.2017	8.278	602.7	26.79
2	24.12.2016	21.01.2017	8.156	596.3	26.50
3	24.12.2016	21.01.2017	8.394	620.8	27.59

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/CUBE/2016-17 03.03.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*Customer	: **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
*Agency	: **Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
*Name of the work	: Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	: EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
*Sample ID	: Roof Concrete - Second Floor (South East Toilet)
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
*Grade of Concrete	: M_{25}
Compressive Strength as on	: 28th day
Sample Received on	: 03.03.2017

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	03.02.2017	03.03.2017	8.295	606.8	26.97
2	03.02.2017	03.03.2017	8.374	614.7	27.32
3	03.02.2017	03.03.2017	8.458	620.3	27.57

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

Asst. Executive Engineer
Project Division
Yelahanka
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/CUBE/2016-17 03.03.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

***Customer**	: **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
***Agency**	: **Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
***Name of the work**	: Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	: EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
***Sample ID**	: Roof Concrete - Second Floor (South East Toilet)
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
***Grade of Concrete**	: M_{25}
Compressive Strength as on	: 28th day
Sample Received on	: 03.03.2017

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	03.02.2017	03.03.2017	8.184	592.6	26.34
2	03.02.2017	03.03.2017	8.239	605.9	26.93
3	03.02.2017	03.03.2017	8.325	616.3	27.39

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/CUBE/2016-17 17.11.2016

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*Customer	: **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
*Agency	: **Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
*Name of the work	: Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	: EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
*Sample ID	: Footing Concrete (North West Toilet)
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
*Grade of Concrete	: M_{25}
Compressive Strength as on	: 28th day
Sample Received on	: 17.11.2016

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	20.10.2016	17.11.2016	8.365	613.5	27.27
2	20.10.2016	17.11.2016	8.254	606.9	26.97
3	20.10.2016	17.11.2016	8.169	600.5	26.69

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/CUBE/2016-17 04.01.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

***Customer** : **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.

***Agency** : **Mr. C.N.S. Murthy,**
No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.

***Name of the work** : Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.

Reference : EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016

***Sample ID** : Roof Concrete - Ground Floor (North West Toilet)

Size of cubes : 150mmx150mmx150mm

Cross Sectional Area : 22500 mm^2

Technical Reference : IS: 516-1959 (Reaffirmed 2008)

***Grade of Concrete** : M_{25}

Compressive Strength as on : 28th day

Sample Received on : 04.01.2017

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	07.12.2016	04.01.2017	8.115	605.3	26.90
2	07.12.2016	04.01.2017	8.239	622.3	27.66
3	07.12.2016	04.01.2017	8.380	632.2	28.10

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/CNSM/W.No.01/CSR-09/136p/CUBE/2016-17 25.01.2017

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

*Customer	: **Asst. Executive Engineer,** Project Sub Division, BBMP, Bangalore.
*Agency	: **Mr. C.N.S. Murthy,** No.12, Srimatha, 3rd Cross, SVC, NSS layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore – 560 079.
*Name of the work	: Construction of Additional Class rooms, toilet and Auditorium and Providing office accessories to Yelahanka Government Degree College, Yelahanka Bangalore in Ward No.01, BBMP, Bangalore.
Reference	: EE(Project)/Ynk Zone/WO/20/2016-17 Dated: 01.09.2016
*Sample ID	: Roof Concrete - First Floor (North West Toilet)
Size of cubes	: 150mmx150mmx150mm
Cross Sectional Area	: 22500 mm^2
Technical Reference	: IS: 516-1959 (Reaffirmed 2008)
*Grade of Concrete	: M_{25}
Compressive Strength as on	: 28th day
Sample Received on	: 25.01.2017

Sl.No.	*Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm^2)
1	28.12.2016	25.01.2017	8.115	605.3	26.90
2	28.12.2016	25.01.2017	8.239	622.3	27.66
3	28.12.2016	25.01.2017	8.380	625.6	27.80

*Information is furnished by the Customer/Representative.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VIDYARANI P.K.
Technical Manager

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com